



INSTALLATION REFERENCE SHEET

Service Order Number SAN PIN Source
3861570 **ITN2000155183** **3395** **ITECMA LDA**

Customer Information

Customer Name: **OLAVIO DEDATO TUMULENY** Contact Phone: **926393618**
Customer Address: **Not Specified,**
City: **Not Specified** Country: **AO**
Landmark:
Order Lat / Long: **S 15 deg 12.856 min / E 12 deg 7.403 min** Beam ID: **Y1B053**
Account Type: (**X**) **Residential** () Enterprise Radio Type: () 1 Watt (**X**) 2 Watt
Modem Type: () 20xx|22xx () 23xx|25xx () 92xx|96xx () 94xx|98xx Availability: () 99.0% (**X**) **99.5%**
Antenna Size: () 0.74 () 0.90 (**X**) 0.98 () 1.2 Polarization:
Comments:
Authentication Code: **D5F1887C**

Step 1: Prior To Installation

Site Location Verification from (SLVT)

Name: _____ Date: _____
(person verifying equipment)
Lat / Long: _____ / _____ Beam ID: _____
Radio Type: () 1 Watt () 2 Watt
Antenna Size: () 0.74 () 0.90 (**X**) 0.98 () 1.2 Availability: () 99.0% () 99.5%

Installer Information

Installation Company: _____ Company Phone: _____
Installer Name: _____ Installation Date: _____

Step 2: During Installation

DAPT & fine-tuning Test

_____ Installer optimized the pointing and Passed DAPT's Test

NON STANDARD INSTALLATION ITEMS

Description	Serial Number	Quantity	Cost



INSTALLATION REFERENCE SHEET

Modem Serial # (Paste the Peel-Off Serial # Label in the Dotted Box)	ODU Serial # (Paste the Peel-Off Serial # Label in the Dotted Box)

Step 3: Post Installation

_____ The customer can access the internet

On Site Validation Tool (OVT)

_____ was used to validate the quality of the installation; Sign off #: _____

_____ Cable and hardware installed to YahSat specifications

Cable length: _____ Signal Strength: _____ Type Mount: _____

Actual Installation Lat /Long: _____ / _____

Beam ID: _____ (Validated on site)

Post Installation Audit Form - Installer to check the box of each quality aspect to confirm compliance

Indoor Equipment Check

_____ 1. Is there adequate ventilation for the indoor unit?

_____ 2. Are the IFL cables secured and neatly routed to the indoor unit?

_____ 3. Are the IFL cables properly labeled with tape ("Tx" and "Rx" -or- "red tape" and "blue tape")?

_____ 4. Has the customers location been cleaned and all installation waste removed?

Outdoor Equipment Check

_____ 5. Ground block installed with a ground wire attached and meets country ground codes?

_____ 6. Is the antenna and mounting hardware correctly and tightly installed?

_____ 7. Is the IFL cable properly routed from the antenna to the point of entry?

_____ 8. Is there at least 3 meters of IFL cable service loop neatly coiled up and attached to the antenna?

_____ 9. Are all connectors approved compression type, properly installed and sealed?

_____ 10. Is the feed horn installed correctly with the seams of the collar aligned with the wave guide seam with all screws in place?

_____ 11. Is there an adequate drip loop at the IFL point of entry to the building and the point of entry sealed?

Pole Mounts (Mount Specifications are in the Site Prep Guide)

_____ 12. Does the pole meet size (gauge) requirements for the dish used?

_____ 13. Was an anchor installed to prevent the dish from rotating or shifting?

_____ 14. Was the hole deep enough and the proper amount of cement used?

Non Penetrating Mounts (Mount Specifications are in the Site Prep Guide)

_____ 15. Was the proper amount of weight used in the tray to secure the dish used?

_____ 16. Was the area cleaned before the mount was installed?

_____ 17. Was a rubber mat installed between the base and the roof?

End User

_____ 18. The installer demonstrated the system and connected to the Internet?

_____ 19. The installer explained the End User Portal?

_____ 20. The installer explained how to buy FAP Tokens?

_____ 21. The installer explained how to log a service ticket and ask for help?

_____ 22. The installer explained the requirement for surge protection on electricity?

_____ 23. The installer explained the warranty implications?

NOTES or additional information

Installer's name: _____ Signature: _____ Date: _____

Customer's name: _____ Signature: _____ Date: _____



INSTALLATION REFERENCE SHEET

Customer SAN (Site Account Number): ITN2000155183

Please Leave This Page Behind with the Customer